



HALUCH WATER CONTRACTING, INC.

CT Lic. No. 208970

399 Fuller Street • P.O. Box 510 • Ludlow, MA 01056
(413) 583-3196 • Fax (413) 583-2901

Mountain Road and Main Street Water Main Replacement

DRAFT - Under Review & Subject to Change
Construction Schedule

Week 5/2

- Mobilization
- Permanent Signs
- Permits
- Complete Submittals
- Project layout and review
- Secure dump site and fabrication site
- Metrotech entire job
- Video entire job
- Possible materials delivered

Week 5/9

- Fabricate pipe, valves and fittings
- Install Erosion control barriers
- Test holes as needed
- Locate existing piping STA 0+00

Week 5/16

- Installation of Pipe, valves, fittings, and hydrants STA 0+00 to STA 10+00
- Reclaim road as needed
- Clean-up sweeping daily
- Paving as needed
- Traffic control daily, work signs

Week 5/23

- Installation of Pipe, valves, fittings, and hydrants STA1 0+00 to STA 20+00
- Reclaim road as needed
- Clean –up sweeping daily
- Paving as needed
- Traffic control daily, work signs
- Road and shoulder restoration

Week 5/30

- Henniker Directional Drilling, LLC on site
- Assist drillers as needed
- Installation of pipe STA 20+00 to STA 30+00
- Paving as needed
- Shoulder restoration

Week 6/6

- Directional Drill pipe installation at each required location
- HDPE pipe will be connected to DI Pipe as encountered during pipe installation
- Installation of 12 " DI Pipe STA 30+00 to STA 40+00
- Restoration as needed

Week 6/13

- Installation of 12" DI pipe STA 40+00 to 50+00 including HDPE Connections
- Testing and Chlorinating 0+00 to 46+50
- Paving
- Shoulder restoration as needed

Week 6/20

- Installation of pipe STA 50+00 to 60+00
- Piping
- Paving and clean-up as needed

Week 6/24

- Installation of pipe STA 60+00 to STA 70+00
- Paving as needed
- Shoulder restoration
- Sweeping daily

Week 7/5

- Installation of pipe STA 70+00 to STA 80+00
- Installation of Air release Man Hole, hydrants
- Shoulder and road restoration

Week 7/11

- Installation of pipe STA 80+00 to STA 90+00
- Shoulder and road restoration
- Connecting to HDPE piping

Week 7/18

- Installation of pipe STA 90+00 to STA 100+00
- Shoulder and road restoration
- Connecting to HDPE piping

Week 7/25

- Installation of pipe STA 100+00 to 110+00
- No 101+00 no installation of fittings and valves
- Install Pre-insulated pipe over sewer
- Testing and chlorinating STA 5+00 to 106+ Sawtelle Rd.
- Shoulder and paving restoration

Week 8/1

- Sawtelle Rd. pipe installation approx. 700lf, includes hydrant
- Restoration as needed plus STA 110+00 to STA 113+00

Week 8/8

- Pipe installation STA 113+00 to STA 124+00
- Testing and Chlorinating
- Possible valve added 124+00 for testing
- Shoulder and Paving restoration

Week 8/15

- Services connected 0+00 to STA 37+50
- Interconnection at STA 0+00 and STA 124+50

Week 8/22

- Pipe installation Cross Street
- Cut-in at Peterborough Street and Nutting Road
- Testing and Chlorinating
- Paving as needed

Week 8/29

- On Water Samples approval
- Interconnection at Dionne Street
- Completion of services on Cross St.
- Paving

Week 9/5

- Services STA 41+00 to 79+00
- Includes interconnection to all streets
- Paving
- Clean-up as needed

Week 9/12

- Services STA 80+75 to 124+50
- Restoration and paving as needed

Week 9/19

- Sample STA at House #398 Mountain Rd.
- Restoration of all of RTE 124 Hydro Seed if needed

Week 9/26

- Permanent paver 124as needed followed by shim where needed
- Pump Station work

Week 10/3

- Sewer installation and paving
- Services

10/10-10/21

- Address all punch list items as needed